**BOREWELL COMPLETION REPORT**

# VINAYAKA ENTERPRISES

Borewell Drilling Contractors

Mobile : +91 9342202932 / 9343202932

No. 9, Bhadrappa Layout, Bhadrappa Compound, Near Hebbal, Ring Road, Bangalore 560094

No. : 827

Date : 25/05/2019

1. Customer's Name and Address : BEL
   with Telephone No. Byatarayana Pura Sub Division. Tample
2. Well Location : Thanisandra Near Sri Kariyadamma
3. Total Well Depth / Drilled in Ft. : 1043 ft
4. Casing Erected in Ft. : 184 ft
5. Water Struck at the Depth of : 520 ft, 700 ft. 810 ft/-
6. Total Yield (Measuring method "V" Norch : 2 inch / Inches on "V" Norch)
7. Formation of Soil/Well Water Condition : Boulders/Silt/Loose Soil/Clear Hard Soil
8. At the Depth of : 950 ft/-
9. Recommended to use Jet Pump / Air Compressor / Submersible /Hand Pump

The Borewell was drilled in accordance with the company terms and conditions and handed over to customer in good/ satisfied / Party agreed conditions.

Once the well handed over to party, company is no way responsible for further developments if anything in the well or what so ever.

Party's Signature

I, owner of the Well / (Authorised signatory) fully understood the terms and conditions and the well completion report, I also fully understood the quality and quantity of water from the well duly depend upon the nature / formation of ground water and the drilling agency no way responsible for further occurrence / Changes in the bore with full satisfaction. I hereby endorse my signature.

For VINAYAKA ENTERPRISES

Party's Signature

~~Manager~~ / Proprietor

## GROUND WATER SURVEY REPORT

OPEN WELL/ BOREWELL
DATA OF SURVEY

a) Name of the Party : AEE. Byatarayanapura
b) Location of the Site : Sub Division.
c) Area of the land : Manisandra.
Near Karagadamma Temple

### INVESTIGATION REPORT

1) GEOLOGY OF THE AREA : Gneiss Meta. mafics
2) Recommended Site for drilling : Ward No. 06.
3) Total depth to be drilled : 1030' to 1060'
4) Approx. casing pipe required : 160' to 190'
5) No. of water bearing Zones : — 4 —
6) No. of favourable spots marked : — 6 —
7) Qty. of water expected : 2 liter
8) Method of survey carried out : Electrical method
9) Remarks : 8 | 12" Dia Borewell

HYDROGEOLOGIST
(M.G. RAJASHEKHAR, M.Sc., DEG., F.G.S.)

P.T.O. : Terms & Conditions

BOREWELL SITE PLAN